202102 - Public report

Unscheduled:

- February 24th: IDP for SUNET employees and VR was unavailable for a short period of time making it impossible to login. Did not affect other IDP's.
- February 13th: A core link between Skövde and Örebro was down. The reason was a faulty FPC which was replaced.
- February 12th: The link to DDB went down. Tele2 reported that they resolved the issue and we had to bounce the interface to restore the interface
- February 12th: The link to DDB was down. We replaced SFP in Happaranda, after that the link came up.
- February 8th: The fiber between Kongsvinger and Gaustadallé went down due to unannounced maintenance.
- January 28th: One of the links to HV was down. It was caused by a misstake during a FPC replacement.
- January 28th: Router gbg7-r2 had a faulty FPC which was replaced.

Scheduled:

- February 25th: RAMAN amplifier in Kongsvinger was recalibrated.
- February 22nd: Amplifier module was replaced in the optical equipment in Hallsberg.
- February 17th: SUNET performed planned fiber maintenance in Näsviken, Hällsjö and Sundsvall.
- February 17th: SUNET performed planned fiber work in Sundsvall.
- February 16th: SUNET performed planned fiber maintenance in Vittersjö and Glössbo.
- February 15th: Supplier performed cable splicing in Kungsbacka.
- February 11th: SUNET performed planned fiber maintenance in Gävle.
- February 11th: Router gu-r2 was replaced with a new router.
- February 11th: SUNET performed planned fiber maintenance in Uppsala.
- February 8th: Supplier performed cable maintenance in Göteborg, rerouting due to Västlänken.
- February 8th: RAMAN amplifier in Kongsvinger was recalibrated.
- February 8th: SUNET will carry out work on fiber in Stockholm.
- February 8th: SUNET carried out work on fiber in Odensala.
- February 8th: SUNET carried out work on fiber in Untra.
- February 7th: Supplier performed an emergency cable maintenance.
- February 4th: Router gu-r1 was replaced with a new router.
- February 4th: Fiber provider performed an emergency cable repair on the fiber stretch between Luleå and Piteå.
- January 25th: SUNET checked the fiber patch connecting our amplifiers in site HAB3, Hallsberg.

Scope	Unscheduled	Scheduled	Total
Hardware	2 pcs 1d 11:26	1 pcs 00:02	3 pcs 1d 11:28
Link	3 pcs 2d 19:28	9 pcs 06:49	12 pcs 3d 03:17
None	2 pcs 02:27	8 pcs 06:41	10 pcs 09:08
Routing	0 pcs	0 pcs	0 pcs
Software	0 pcs	0 pcs	0 pcs