201901 - Public report

Unscheduled:

- January 24th: SUNET core link between Växjö and Visby was down due to a fiber cut which is fixed now and the service has restored.
- January 12th: FPC 0 Major Errors on sbo-r1 FPC was replaced
- January 15th: FPC0 in gbg7-r1 showed an error which cleared after the FPC card was restarted.
- January 8th: The link between Kalmar and Karlskrona was down due to a power outage at the site Bergkvara.
- January 2nd: The link between Kiruna and Falun was down due to power outage in site Vargfors.
- December 21st: We experienced a link down between kir3-r1 and klx1-r1. RFO is inconclusive but most likely related to a fiber cut at the sub provider..
- December 17th: The link between irf-r1 and irf-r2 was down due to faulty optical plugs on the router. The plugs have been replaced and the link is up again.

Scheduled:

- January 29th: OTDR Equipment was installed on the GLV1 and JKK1.
- January 29th: The core router in Halmstad was upgraded to a new software release.
- January 16th: Faulty memory in one of the servers hosting media services was replaced
- January 10th: A card was replaced in transmission equipment in Stockholm.

Scope	Unscheduled	Scheduled	Total
Hardware	2 pcs	1 pcs 00:10	3 pcs 3d 02:55
Link	3 pcs 7d 14:11	0 pcs	3 pcs 7d 14:11
None	2 pcs 1d 08:38	3 pcs 03:33	5 pcs 1d 12:11
Routing	0 pcs	0 pcs	0 pcs
Software	0 pcs	0 pcs	0 pcs